

Acme Coke
11236 S. Torrence Ave.
Chicago IL 60617



acmecoke.com

Document archive

Ammonia Sulfate Tank Painting
Dated: 1959

Recovered from site on Feb 20 2021

August 31, 1959

Mr. E. E. Ferguson

J. Erickson

Painting Interior of Ammonia Sulphate Plant

J.B. Kaminski ✓

H.R. Nicklaus ✓

We enclose copy of National Decorating Service, quotation dated August 26, 1959, in the amount of \$23,862.00, to furnish all labor, material and equipment, to cover the proposed painting of the interior of Ammonia Sulphate Plant, as per your instructions to Mr. John Van Kooten of National Decorating Service.


J. Erickson

in
Encl.

C
O
P
Y

INTERLAKE IRON CORPORATION
Chicago Coke Oven PLANT
 MAJOR REPAIR AND MAINTENANCE ADDITIONS

No. 11

19

AUTHORITY IS HEREBY REQUESTED TO ADD THE FOLLOWING ITEM(S) TO THE MAJOR REPAIR PROGRAM

DESCRIPTION OF WORK

ESTIMATED COST

S. R. O. No. 48 -

Addition to 1959 Repair Program.

For Labor and Material to clean and paint all structural steel, platforms, grating, stairs, hand railing, pipe supports, non-stainless or plastic tanks, piping, etc., and the basement walls of the interior of both the old and new Ammonium Sulphate Plants. In accordance with attached quotation, all work, except wall painting, to be guaranteed and maintained for a period of three years following satisfactory completion.

Sulphate Plant-steel work, etc.

\$24,800.00

Sulphate Plant Walls

2,850.00

For Labor and Material to paint interior of exhauster room basement. All surfaces to be painted will be prepared by wire brushing and scraping, where necessary, to remove dirt, rust, loose or peeling paint. Following this, there will be applied by brush and spray, two coats of Humidity Resistant Oil-Base Semi-Gloss Enamel to the ceilings, supporting structural steel, walls and foundations. All piping will be painted two coats in Interlake colors. Machinery will be painted green two coats. In accordance with attached quotation, all work to be guaranteed and maintained for a period of three years following satisfactory completion.

5,100.00

TOTAL

\$32,750.00

lb.

SUBMITTED BY:

Robert Chamberlain
 PLANT SUPERINTENDENT

APPROVED BY:

APPROVAL FOR ADDITION TO
 MAJOR REPAIR PROGRAM

ACCOUNTING DEPT.

GENERAL WORKS MANAGER

CO 145

(FORWARD IN DUPLICATE TO CLEVELAND OFFICE)

DATE 10-15-59
 PREPARED BY L. W. Bohne
 REFERENCES (ALL) A Noted

Chicago Coke PLANT

TITLE
 ITEM

ITEM	DESCRIPTION IN DETAIL	NO. 'REQ'D	QUANTITY		ESTIMATED COST		PURCHASE ORDER	
			UNIT	TOTAL	UNIT	TOTAL	NO.	AMOUNT
	Painting Ammonium Sulphate plant and Exhauster Room Basement							
	Scope of Work prepared by E. E. Ferguson in accordance with directive							
	Description of scope of work per proposals from Cassity-Richards, dated July 10, 1959 and August 20, 1959.							
	Copy of proposals attached to CO 145 No. 11							
	Sulphate Plant					2	765000	
	Exhauster Room Basement						510000	
							<u>3275000</u>	
				TOTAL				
	All work guaranteed and to be maintained for three years except the Sulphate Plant walls.							
	L. W. Bohne							
	cc/ F. K. Armour J. B. Kaminski H. R. Nicklaus L. W. Bohne							

No. 10
INTERLAKE IRON CORPORATION
 — **Chicago Coke Oven** — PLANT
MAJOR REPAIR AND MAINTENANCE ADDITIONS

19

AUTHORITY IS HEREBY REQUESTED TO ADD THE FOLLOWING ITEM(S) TO THE MAJOR REPAIR PROGRAM

DESCRIPTION OF WORK

ESTIMATED COST

S. R. O. No. 47:

Addition to 1959 Repair Program.

For Labor and Material to waterproof walls of Sulphate Plant basement and basement walls of the By-Product Exhauster Building.

This work in accordance with the attached quotations:

A - Sulphate Plant Basement walls

B - Exhauster Building Basement Walls

\$6,270.00

2,090.00

8,360.00

TOTAL

jp

SUBMITTED BY:

[Signature]
 PLANT SUPERINTENDENT

APPROVED BY:

APPROVAL FOR ADDITION TO
 MAJOR REPAIR PROGRAM

ACCOUNTING DEPT.

GENERAL WORKS MANAGER

